



City of Hollister

Development Services
Engineering Department

339 Fifth Street

Hollister, CA 95023

Ph: (831) 636-4340 Fax: (831) 636-4349

STORMWATER MANAGEMENT POST CONSTRUCTION REQUIREMENTS

Application Submittal

- Where directions state "Done" that means no additional information or forms below that point needs to be filled out or furnished.
- See Exhibits for Watershed Management Zones & Urban Sustainability Areas
- Use "n/a" where information requested is not applicable. If you are unsure regarding how to fill out any of the information, please come in and request assistance from a staff person.

Project Information		
Step 1		
Applicant Name:		
Application No:		
Project Name:		
Location Address:		
Location APN:		
Site Zoning:		
Project Type: ✓	Commercial	Detached Single Family Residential
	Industrial	Multi-unit Residential
	Mixed Use	Public
Project Phase:		
Project Description:		
Total Project Site Area =		
Your project is NOT su	bject to Post Construct	ion Requirements if
Step 2		
☐ Area (c) of project is	< 2,500 square feet – Do	ne
OR		
☐ Area (c) of project is	≥ 2,500 square feet, <i>and</i>	is a project type listed below (✓ type) – Done
☐ Road & parking	g surface repair – slurry	& fog & crack seal, pothole & spot patching, overlay &
resurfacing & ot	her damage repair with n	o expansion
☐ Road & parking	shoulder grading	
		aining, reshaping, regarding drainage systems
	path / lane project – no	other impervious service created and runoff is directed to
vegetated area		
_	•	ent – no other impervious created
_	ility project – surface repl	aced in kind
1	x: lift stations, backflows	
_	bove ground with spill cor	
		vious surface, over pervious surface with vegetated cover,
1	ne most down gradient ro	·
☐ Second story – r	no increase in building foo	tprint

☐ Decks & stairs & walkways – raised with space below for drainage

☐ Temporary structures – in place less than 6 months

Project Site Details

Step 3

Waters	hed Management Zone:								
Areas	reas								
(a)	Total New Impervious Surface Area =								
(b)	(b) Total Replaced Impervious Surface Area =								
(c)	Total Existing Impervious Area =								
(d)	Total Impervious Area of Completed Project =								
(e)	Net Impervious Area: (a+b) – (c-d) =								
	OR where (c-d) is a negative number: (a+b) =								

(e)	Net Impervious Area: (a+b) – (c-d) =	
	OR where (c-d) is a negative number: (a+b) =	
- C	Annual color deticate in Chan 2 to accompany to the color details in	a anali Chan li alam
	Area calculations in Step 3 to compare to thresholds in	•
• vvrie	ere directions state " Go To ", fill out and attach the ref	erencea Form and any supporting accuments
Step 4		
Project	: is ≥ 2,500 square feet	
☐ Yes	s - <i>Go To</i> Requirement 1 – Site Design & Runoff Redu	ction - Form 1 AND THEN
	Go To Step 5	
Step 5		
1	ed single family residential project where Area (e) is 2	≥ 15,000 square feet OR
Project	where Area (e) <u>></u> 5,000 square feet	
☐ Yes	s - <i>Go To</i> Requirement 2 – Water Quality Treatment -	Form 2 AND THEN
	Go To Step 6	
☐ No	- Done	
Step 6		
Detach	ed single family residential project where Area (e) \geq 1	5,000 square feet OR
Project	where Area (a+b) \geq 15,000 square feet	
☐ Yes	s - Go To Requirement 3 – Runoff Retention - <u>Form 3</u>	AND THEN
	Go To Step 7	
□ No	- Done	
Sten 7		

Project where Area (a+b) ≥ 22,000 square feet	
☐ Yes - <i>Go To</i> Requirement 4 – Peak Management - <u>Form 4</u>	
□ No - Done	

Exhibits

- 1. Watershed Management Zones
- 2. Watershed Management Zone Revision Request
- 3. Stormwater Control Measure Flow Chart
- 4. <u>Definitions Related to Post Construction Requirements</u>
- 5. Covenant and Agreement Regarding Storm Water Control Measures for O&M
- 6. Stormwater Control Measure (SCM) Validation Form

Requirement 1 – Site Design and Runoff Reduction:

Identify the strategies used to reduce runoff through site design. Strategies 1-5 required.

Describe or attach simple plan details for 1-5

1.	Limit disturbance of creeks and natural drainage features and setback development from these features.
2.	Minimize compaction of highly permeable soils
3.	Minimize clearing of native vegetation and grading, conserving natural areas and maximizing undisturbed areas, and developing along natural landforms.
4.	Minimize impervious surfaces including roadways and parking lots
5.	Other (Optional): Identify strategy(s) and describe or show how it will be done in the project.
6.	Do one of the following: ✓ ☐ Direct roof run off into cistern, rain barrel, or vegetated area ☐ Direct driveway and/or parking area into vegetated area ☐ Construct surfaces (bike lanes, walks, driveways, parking areas) with permeable surfaces

Post-Construction Owner Identification

At the time of completion of the construction work, and the shift to post-construction stormwater controls, the responsible owner for Operations and Maintenance of the Runoff Reduction control measures will be listed in the attached *Covenant and Agreement Regarding Storm Water Control Measures for Operations and Maintenance*.

(If responsibilities are divided, list all responsible owners and associated measures.)

Certification

Requirement 2 - Water Quality Treatment:

(Reference Post Construction Stormwater Management Requirements for Development Projects in the Central Coast Region – Adopted July 12, 2013 California Regional Water Quality Control Board Central Coast Region – for details regarding requirements – Section B.3 and Section C. Alternative Compliance.)

Treatment Location ✓ □ On Site □ Off Site - Alternative Compliance
 Measure Used ✓ □ 1. Harvesting, infiltration, evapotranspiration □ 2. Bio-filtration Treatment (Document inability to use 1.) □ 3. Non-Retention Based Treatment (Document inability to use 1. or 2.)
Description of structural controls:
Alternative compliance measures:

Attachments

- Attach treatment/sizing calculations, including any volume treated with off-site compliance.
- Attach construction and planting details and specifications for bio-filtration options
- Attach documentation regarding Treatment Measure selection
- Attach infeasibility analysis where alternative compliance is proposed.

Post-Construction Owner Identification

At the time of completion of the construction work, and the shift to post-construction stormwater controls, the responsible owner for Operations and Maintenance of the Water Quality Treatment control measures will be listed in the attached *Covenant and Agreement Regarding Storm Water Control Measures for Operations and Maintenance*.

(If responsibilities are divided, list all responsible owners and associated measures.)

Certification

Requirement 3 - Runoff Retention:

(Reference Post Construction Stormwater Management Requirements for Development Projects in the Central Coast Region – Adopted July 12, 2013 California Regional Water Quality Control Board Central Coast Region – for details regarding requirements – Section B.4 and Section C. Alternative Compliance.)

- If a revision to the site's Watershed Management Zone is being requested, attach Watershed Management Revision Request Form (Exhibit) and supporting documentation.
- Rainfall maps are available from the Regional Water Quality Control Board

Site Assessment Measures Summary

☐ Attach documentation of the following information:

- Site topography
- Development envelope
- Hydrologic features including natural areas, wetlands, watercourses, seeps, springs, and required setbacks
- Vegetative cover including trees
- Open space requirements
- Location of groundwater wells used for drinking water
- Depth to seasonal high groundwater
- Soil types and hydrologic soil groups
- Depth to impervious layer such as bedrock
- Presence of unique geology (e.g. karst)
- Geotechnical hazards
- Existing structures, utilities, and drainage infrastructure including municipal storm drain system components
- Existing easements and covenants
- Documented soil or groundwater contamination
- Source and estimated stormwater run-on from offsite, coming to project area
- Drainage Management Areas (B.4.d.iii)
- Drainage management strategies by Drainage Management Area
- Runoff reduction measures and any structural control measures by Drainage Management Area (or full site as appropriate)

	Technical infeasibility limits on-site compliance ☐ 10% of equivalent impervious surface area is dedicated to retention based stormwater control measures — No alternative compliance for retention Runoff volume - compliance not achieved on-site:
	☐ Alternative compliance for retention proposed Runoff volume – compliance not achieved onsite: Runoff volume – alternative compliance used:
An	alysis and Sizing
	Attach calculated Tributary Areas and Design Volumes per the Post Construction Stormwater Management
Re	quirements - Attachment D
	Adjustment made for redevelopment
	Adjustment made for being in, and meeting requirements of, an Urban Sustainability Area

Control Mechanism

95 th percentile event retained via infiltration
Finding of technical infeasibility – Structural Stormwater Measure proposed

Attachments

- Attach Attachment D calculations for hydrologic analysis and stormwater control measure sizing
- Attach discussion of technical infeasibility for structural stormwater measure, where proposed in lieu of preferred storage, harvesting, infiltration, and/or evapotranspiration, include justification for any nonretention based controls
- Attach documentation of technical infeasibility for on-site compliance, including a site specific hydrologic and/or design analysis supporting findings
- Attach description of alternative compliance project including a summary description of pollutant and flow reduction comparing the expected aggregate results of the alternate project to the results that would otherwise have been achieved by meeting the numeric performance requirements onsite.
- Attach Attachment E calculations for retention requirement adjustment for technical infeasibility
- Attach Attachment F calculations for off-site retention requirements
- Attach agreement for alternative compliance site use, for purposes of achieving compliance
- Attach Operations and Maintenance Plan for all stormwater control measures (include any Peak Management facilities)

Post-Construction Owner Identification

At the time of completion of the construction work, and the shift to post-construction stormwater controls, the responsible owner for Operations and Maintenance of the Runoff Retention control measures will be listed in the attached *Covenant and Agreement Regarding Storm Water Control Measures for Operations and Maintenance*.

(If responsibilities are divided, list all responsible owners and associated measures.)

Certification

Requirement 4 - Peak Management

(Reference Post Construction Stormwater Management Requirements for Development Projects in the Central Coast Region – Adopted July 12, 2013 California Regional Water Quality Control Board Central Coast Region – for details regarding requirements – Section B.5)

Show any stormwater control measures used to meet the requirements of this section, in the documentation and attachments required for Retention (Form 3), including in all mapping and Operations and Maintenance materials.

Peak Management Compliance

Post-development peak flows, discharged from the site, do not exceed pre-project peak flows for the 2 through 10 years storm events.
Technical infeasibility limits on-site compliance
☐ Alternative compliance for retention proposed
Runoff volume – compliance not achieved onsite:
Runoff volume – alternative compliance used:

Attachments


- Attach calculations showing pre-project discharge and post-project discharge for the 2 through 10 year storm events
- Attach documentation of technical infeasibility for on-site compliance, including a site specific hydrologic and/or design analysis supporting findings
- Attach description of alternative compliance project including a summary description of pollutant and flow reduction comparing the expected aggregate results of the alternate project to the results that would otherwise have been achieved by meeting the numeric performance requirements onsite.
- Attach agreement for alternative compliance site use, for purposes of achieving compliance

Post-Construction Owner Identification

At the time of completion of the construction work, and the shift to post-construction stormwater controls, the responsible owner for Operations and Maintenance of the Peak Management control measures will be listed in the attached *Covenant and Agreement Regarding Storm Water Control Measures for Operations and Maintenance*.

(If responsibilities are divided, list all responsible owners and associated measures.)

Certification



Watershed Management Zone Revision Request

It is understood that Watershed Management Zones were developed through the Central Coast Regional Water Quality Control Board Joint Effort with available data, at varying degrees of detail and accuracy. Zones may vary across properties, or be off from verifiable, on the ground data. Applicants may propose revisions to the designate Watershed Management Zone for the project.

Applicants should carefully review the **Post-Construction Stormwater Management Requirements For Development Projects in the Central Coast Region, California – Technical Support Document** for a clear understanding of the basis of the Watershed Management Zone designations before proceeding with this application.

Site Information

Project Address:	
Current Watershed Management Zone(s):	
Proposed Watershed Management Zone(s):	

Watershed Management Zone Summary

Copy table for multiple zones in the Project area

- Mark the characteristics supported by geotechnical observation in the column marked "(P)"
- Identify the page number in any geotechnical report reference in the column marked "Pg"

Watershed Management Zone	1	2	3	4	5	6	7	8	9	10	(P)	Pg
Drains to:												
Stream												
Wetland												
Stream or Wetland												
Lake												
River												
Lake or River												
Underlain by:												
0-10% All types												
> 40% All types												
0-40% Quaternary & Late Tertiary												
10-40% Quaternary & Late Tertiary												
0-10% Early to Mid-Tertiary												
10-40% Early to Mid-Tertiary												
10-40% Franciscan mélange, Pre-Quaternary crystalline, Early to Mid-Tertiary												
> 40% Quaternary, Late Tertiary, Early to Mid- Tertiary												
0-10% Franciscan mélange, Pre-Quaternary crystalline												
> 10% Franciscan mélange, Pre-Quaternary crystalline												
10-40% Franciscan mélange, Pre-Quaternary crystalline												
> 40% Franciscan mélange, Pre-Quaternary crystalline												


Watershed Management Zone	1	2	3	4	5	6	7	8	9	10	(P)	Pg
Slope:												
Steep												
Moderate												
Low												
Watershed Process:												
Infiltration dominant												
Infiltration less dominant												
Chemical & biological remediation												
Overland flow minimal												

Watershed Management Zone Revision Supporting Summary

Provide written summary of geotechnical/geological information supporting revised Watershed Management Zone designation.

Attachment

 Attach geotechnical or geological information which supports revision (include page references in table above)



Post-Construction Stormwater Management Requirements

Bioretention – A Stormwater Control Measure designed to retain stormwater runoff using vegetated depressions and soils engineered to collect, store, treat, and infiltrate runoff. Bioretention designs do not include underdrains.

Biotreatment or Biofiltration Treatment –A Stormwater Control Measure designed to detain stormwater runoff, filter stormwater through soil media and plant roots, and release the treated stormwater runoff to the storm drain system. Biotreatment systems include an underdrain.

Discretionary Approval – A project approval which requires the exercise of judgment or deliberation when the MS4 decides to approve or disapprove a particular activity, as distinguished from situations where the MS4 merely has to determine whether there has been conformity with applicable statutes, ordinances, or regulations.

Dispersion – The practice of routing stormwater runoff from impervious areas, such as rooftops, walkways, and patios, onto the surface of adjacent pervious areas. Stormwater runoff is dispersed via splash block, dispersion trench, or sheet flow and soaks into the ground as it moves slowly across the surface of the pervious area.

Drainage Management Area (DMAs) – Following the low impact development principle of managing stormwater through small-scale, decentralized measures, DMAs are designated individual drainage areas within a Regulated Project that typically follow grade breaks and roof ridge lines and account for each surface type (e.g., landscaping, pervious paving, or roofs). Stormwater Control Measures for runoff reduction and structural facilities are designed for each DMA.

Equivalent Impervious Surface Area – is equal to Impervious Tributary Surface Area (ft²) + Pervious Tributary Surface Area (ft²), where Impervious Tributary Surface Area is defined as the sum of all of the site's conventional impervious surfaces, and Pervious Tributary Surface Area is defined as the sum of all of the site's pervious surfaces, corrected by a factor equal to the surface's runoff coefficient (see Attachment E for how to calculate).

Evapotranspiration (ET) – The loss of water to the atmosphere by the combined processes of evaporation (from soil and plant surfaces) and transpiration (from plant tissues).

Flow-Through Water Quality Treatment Systems – Stormwater Control Measures that are designed to treat stormwater through filtration and/or settling. Flow-through systems do not provide significant retention or detention benefits for stormwater volume control.

Groundwater Basins – Groundwater basin areas defined by the California Department of Water Resources (DWR) and used in the Central Coast Water Board Joint Effort for Hydromodification Control to identify groundwater receiving-water issues and areas where recharge is a key watershed process. DWR based identification of the groundwater basins on the presence and areal extent of unconsolidated alluvial soils identified on a 1:250,000 scale from geologic maps provided by the California Department of Conservation, Division of Mines and Geology. DWR then further evaluated identified groundwater basin areas through review of relevant geologic and hydrogeologic reports, well completion reports, court-determined adjudicated basin boundaries, and contact with local agencies to refine the basin boundaries.

Impervious Surface – A hard, non-vegetated surface area that prevents or significantly limits the entry of water into the soil mantle, as would occur under natural conditions prior to development. Common impervious surfaces include, but are not limited to, roof tops, walkways, patios, driveways, parking lots or storage areas, concrete or asphalt paving, oiled, macadam or other surfaces which similarly impede the natural infiltration of stormwater. Open, uncovered retention/detention facilities shall not be considered as impervious surfaces for purposes of determining whether the thresholds for application of Performance Requirements are exceeded. However, for modeling purposes, open, uncovered facilities that retain/detain water (e.g., retention ponds, pools) shall be considered impervious surfaces.

Land recycling – The reuse of abandoned, vacant, or underused properties for redevelopment or repurposing

Landscaped Areas – Areas of soil and vegetation not including any impervious surfaces of ancillary features such as impervious patios, BBQ areas, and pools.

Large River – A river draining 200 square miles or more.

Low Impact Development (LID) – A stormwater and land use management strategy that strives to mimic pre-disturbance hydrologic processes of infiltration, filtration, storage, evaporation, and transpiration by emphasizing conservation, use of on-site natural features, site planning, and distributed stormwater management practices that are integrated into a project design.

Ministerial Approval – A project approval which involves little or no personal judgment by the MS4 as to the wisdom or manner of carrying out the project and only involves the use of fixed standards or objective measurements.

Native Vegetation – Vegetation comprised of plant species indigenous to the Central Coast Region and which reasonably could have been expected to naturally occur on the site.

Net Impervious Area – The sum of new and replaced post-project impervious areas, minus any reduction in total imperviousness from the pre-project to post-project condition: Net Impervious Area = (New and Replaced Impervious Area) – (Reduced Impervious Area Credit), where Reduced Impervious Area Credit is the total pre-project to post-project reduction in impervious area, if any.

New Development – Land disturbing activities that include the construction or installation of buildings, roads, driveways and other impervious surfaces. Development projects with pre-existing impervious surfaces are not considered New Development.

Percentile Rainfall Event (e.g., 85th and 95th) – A percentile rainfall event represents a rainfall amount which a certain percent of all rainfall events for the period of record do not exceed. For example, the 95th percentile rainfall event is defined as the measured rainfall depth accumulated over a 24-hour period, for the period of record, which ranks as the 95th percentile rainfall depth based on the range of all daily event occurrences during this period.

Permeable or Pervious Surface – A surface that allows varying amounts of stormwater to infiltrate into the ground. Examples include pasture, native vegetation areas, landscape areas, and permeable pavements designed to infiltrate.

Pre-Project – Stormwater runoff conditions that exist onsite immediately before development activities occur. This definition is not intended to be interpreted as that period before any human-induced land activities occurred. This definition pertains to redevelopment as well as initial development.

Project Site – The area defined by the legal boundaries of a parcel or parcels of land within which the new development or redevelopment takes place and is subject to these Post-Construction Stormwater Management Requirements.

Rainwater Harvest – Capture and storage of rainwater or stormwater runoff for later use, such as irrigation (without runoff), domestic use (e.g. toilets), or storage for fire suppression.

Receiving Waters – Bodies of water, surface water systems or groundwater that receive surface water runoff through a point source, sheet flow or infiltration.

Redevelopment – On a site that has already been developed, construction or installation of a building or other structure subject to the Permittee's planning and building authority including: 1) the creation or addition of impervious surfaces; 2) the expansion of a building footprint or addition or replacement of a structure; or 3) structural development including construction, installation or expansion of a building or other structure. It does not include routine road maintenance, nor does it include emergency construction activities required to immediately protect public health and safety.

Replaced Impervious Surface – The removal of existing impervious surfaces down to bare soil or base course, and replacement with new impervious surface. Replacement of impervious surfaces that are part of routine road maintenance activities are not considered replaced impervious surfaces.

Retention Tributary Area – The entire project area except for undisturbed areas, planted areas with native, drought-tolerant, or LID appropriate vegetation that do not receive runoff from other areas, and impervious surface areas that discharge to infiltrating areas that will not produce runoff or create nuisance ponding. The Drainage Management Areas are smaller Retention Tributary Areas that cumulatively make up the Retention Tributary Area for the entire site.

Routine Road Maintenance – includes pothole and square cut patching; overlaying existing asphalt or concrete pavement with asphalt or concrete without expanding the area of coverage; shoulder grading; reshaping/regrading drainage systems; crack sealing; resurfacing with in-kind material without expanding the road prism or altering the original line and grade and/or hydraulic capacity of the road.

Self-Retaining Areas – (also called "zero discharge" areas), are designed to retain some amount of rainfall (by ponding and infiltration and/or evapotranspiration) without producing stormwater runoff. Self-Retaining Areas may include graded depressions with landscaping or pervious pavement.

Self-Treating Areas – are a portion of a Regulated Project in which infiltration, evapotranspiration and other natural processes remove pollutants from stormwater. The self-treating areas may include conserved natural open areas and areas planted with native, drought-tolerant, or LID appropriate vegetation. The self-treating area only treats the rain falling on itself and does not receive stormwater runoff from other areas.

Single-Family Residence – The building of one single new house or the addition and/or replacement of impervious surface associated with one single existing house, which is not part of a larger plan of development.

Stormwater Control Measures – Stormwater management measures integrated into project designs that emphasize protection of watershed processes through replication of pre-development runoff patterns (rate, volume, duration). Physical control measures include, but are not limited to, bioretention/rain gardens, permeable pavements, roof downspout controls, dispersion, soil quality and depth, minimal excavation foundations, vegetated roofs, and water use. Design control measures include but are not limited to conserving and protecting the function of existing natural areas, maintaining or creating riparian buffers, using onsite natural drainage features, directing runoff from impervious surfaces toward pervious areas, and distributing physical control measures to maximize infiltration, filtration, storage, evaporation, and transpiration of stormwater before it becomes runoff.

Stormwater Control Plan – A plan, developed by the Regulated Project applicant, detailing how the project will achieve the applicable Post-Construction Stormwater Management Requirements (for both onsite and offsite systems).

FOR CITY OFFICE USE ONLY



City of Hollister

Development Services
Engineering Department

420 Hill St

Hollister, CA 95023 Ph: (831) 636-4365 Fax: (831) 636-4366

STORM WATER MANAGEMENT

Covenant and Agreement Regarding Storm Water Control Measures for Operations and Maintenance

The undersigned hereby certify that we are the owners of hereinafter legally described real property located in the City of Hollister, County of San Benito, State of California.

Legal Description:		
, as recorded in Book Benito County, which property is located and known as	, Page	, Records of San
(Address):		

Allowing the City of Hollister (City) on said property, we do hereby covenant and agree to and with said City to maintain according to the Operations and Maintenance Plan (Attachment A), all structural storm water control measures.

This Covenant and Agreement shall run all of the above described land and shall be binding upon ourselves, and future owners, encumbrances, their successors, heirs, or assignees and shall continue in effect until released by the authority of the City upon submittal of request, applicable fees, and evidence that this Covenant and Agreement is no longer required by law.

NOTARIES ON FOLLOWING PAGE

EXHIBIT A

Operations and Maintenance Plan with Map/Illustration





City of Hollister

Development Services
Engineering Department

420 Hill St

Hollister, CA 95023

Ph: (831) 636-4365 Fax: (831) 636-4366

STORM WATER MANAGEMENT Storm Water Control Measure (SCM) Validation Form

Legal Description:						
	, as recorded in Bo perty is located and known as		ge	, Records of San		
California Central Coast Re	ct to Post-Construction Storm egional Water Quality Contro nplemented these PCRs for al 0C.	ol Board July 12, 2013 (R	esolution No	. R3-2013-0032).		
	res all SCMs to be verified by cording to their approved desinagement Controls.					
been approved by the City	nw that all Storm Water Con Engineer, at the property describes for submitting false inform	cribed herein were installe	ed satisfactor	rily. I am aware that		
ENGINEER OF RECOR	Signature	Date	Reg l	No.		
× A						