



CITY OF HOLLISTER

ENGINEERING DIVISION (PW) • 339 Fifth Street • Hollister, California

Phone: (831) 636-4340 • www.hollister.ca.org

SEWER CONNECTION APPLICATION

CITY USE ONLY

PERMIT NO.: _____ APPROVED BY: _____ DATE INSPECTED: _____

FEES:

SEWER TREATMENT FEE 661-1 000-440098 \$ _____

SEWER COLLECTION FEE 661 -1000-440099 \$ _____

TOTAL \$ _____

DATE RECEIVED: _____

CC. OR CK#: _____

AMOUNT RECVD \$ _____

EMPLOYEE: _____

RECEIPT#: _____

APPLICANT INFORMATION: Complete all fields

NAME: _____

EMAIL: _____

MAILING ADDRESS: _____

PHONE: _____

CELL: _____

SERVICE ADDRESS: _____

CONTRACTOR INFORMATION: Complete all fields Check if Same as Above

CONTRACTOR NAME: _____

EMAIL: _____

ADDRESS: _____

PHONE: _____

CONTRACTOR LICENSE: _____

SERVICE INFORMATION

SERVICE TYPE: Single Family Multi-Family (2+ Bed) Multi-Family (1 Bed) Studio Commercial Industrial

CONSTRUCTION: Estimated Start Date _____ Estimated End Date _____

CURRENT WATER SERVICE PROVIDER

City of Hollister

Sunnyslope County Water

Local Well

ACKNOWLEDGEMENT & SIGNATURE

PLEASE READ ALL REQUIREMENTS CAREFULLY.

CALL (831) 235-7394 AT LEAST 48 HOURS PRIOR TO INSPECTION.

APPLICANT/PERMITTEE AGREES TO PERFORM ALL WORK IN ACCORDANCE WITH CITY OF HOLLISTER STANDARDS AND SPECIAL REMARKS INCLUDED ON THIS PERMIT.

APPLICANT/CONTRACTOR NAME

SIGNATURE

DATE

REMIT TO: CITY OF HOLLISTER 339 FIFTH ST. HOLLISTER, CA
95023

EMAIL TO: ENGINEERING@HOLLISTER.CA.GOV

***PLEASE REFERENCE: "WATER SERVICE CONNECTION" AND THE LOCATION ***

TYPICAL CITY STANDARDS

1. ALL WORK MUST BE TO CITY OF HOLLISTER STANDARD SPECIFICATIONS AND DETAILS.
2. WORK MUST BE INSPECTED BY THE CITY OF HOLLISTER PRIOR.
3. SEWER LATERALS SHALL BE ABS (SCH. 40) OR PVC (SDR 26) ASTM D3035 PIPE.
4. ALL SEWER SERVICE INSTALLATIONS MUST BE STAMPED OR CHISELED WITH AN "S" ON THE CURB FACE.
5. MINIMUM LATERAL SIZE IS 4" FOR SINGLE FAMILY RESIDENCES.
6. MINIMUM LATERAL SIZE ALLOWED IS 6" FOR COMMERCIAL, INDUSTRIAL AND MULTIFAMILY DEVELOPMENTS. THE FINAL SIZE SHALL BE BASED ON DESIGN CALCULATIONS AND CRITERIA.
7. ALL SIDE SEWER LATERALS 8" AND LARGER SHALL BE CONNECTED TO THE MAIN BY OR AT A MANHOLE
8. ALL SEWER SERVICES SHALL HAVE A 3.5 FT. MINIMUM DEPTH FROM THE TOP OF THE PIPE TO THE TOP OF CURB AT THE FACE OF CURB OR A MINIMUM DEPTH OF 24" FROM SUBGRADE TO TOP OF PIPE, WHICHEVER YIELDS THE GREATER TOTAL DEPTH FROM TOP OF CURB.
9. SEWER SERVICES SHALL BE INSTALLED UNDER THE JOINT UTILITIES WHENEVER POSSIBLE.
10. PIPE SHALL BE DESIGNED WITH "NO JOINT ZONES" AND VERTICAL CLEARANCES FROM WATER LINES
11. PIPE SHALL BE DESIGNED WITH VERTICAL CLEARANCES FROM ALL OTHER IMPROVEMENTS AND UTILITIES. (SEE STANDARD PLAN E-1-1 FOR DETAILS)
12. ALL LATERALS, FROM PROPERTY LINE OR EDGE OF EASEMENT TO THE POINT OF CONNECTION WITH THE MAIN LINE OR A MANHOLE SHALL HAVE AN ALIGNMENT THAT PROVIDES AN ANGLE OF INTERSECTION WITH THE DOWNSTREAM SECTION OF THE MAIN SEWER OF NO LESS THAN 90°
13. THE MAXIMUM DEFLECTION AT ANY ONE POINT IN A LATERAL, NOT INCLUDING FITTINGS AT SADDLE OR WYE CONNECTION TO MAIN SEWER OR AT ANGLE POINTS HAVING CLEAN OUTS, SHALL BE 22-1/2° (1/16 BEND) AND ANY TWO CONSECUTIVE DEFLECTIONS (BENDS) SHALL NOT BE LESS THAN 4 FEET APART
14. BUILDING DRAINS (I.E. FLOOR DRAINS, ETC.) SHALL NOT BE CONNECTED DIRECTLY TO THE SANITARY SEWER SYSTEM.
15. BACKFLOW PREVENTION DEVICES ARE REQUIRED ON SEWER LATERALS WITH FULL CAPACITY SEWER MAINS.
16. SEWER LATERALS SERVICING PROPERTIES HAVING A FINISHED FLOOR ELEVATION BELOW THE DOWNSTREAM INVERT ELEVATION OF THE MAIN, SHALL HAVE A BACKFLOW PREVENTION DEVICE INSTALLED.
17. WHERE BACKFLOW PREVENTION DEVICES ARE REQUIRED, THEY ARE TO BE INSTALLED NEXT TO THE CLEANOUT AND ONLY ON PRIVATE PROPERTY.
18. A PRESSURE TREATED DOUGLAS FIRE STAKE SHALL BE INSTALLED AT EACH LATERAL TERMINUS AND PAINTED WHITE.
19. SAN BACKFILL SHALL BE COMPACTED TO 90% RELATIVE COMPACTION.
20. SEWER LATERALS SHALL PASS A LOW PRESSURE AIR AND MANDREL TEST (PERFORMED AFTER COMPACTION & MAJORITY OF AGGREGATE BASE ROCK.
21. THIS PERMIT IS ONLY FOR CONSTRUCTION OF THE PIPE FROM THE SEWER MAIN TO THE PROPERTY LINE (i.e. PUBLIC RIGHT-OF-WAY), AS WELL AS THE CONSTRUCTION OF A SEWER CLEANOUT BEHIND THE PROPERTY LINE.
22. FOR A COMPLETE LIST OF STANDARDS PLEASE VISIT: <https://hollister.ca.gov/government/city-departments/engineering/engineering-standards/>